# BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

## COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Completion Report of the work of : | **Engaging labour and tractor for Emergency work at Yelahanka old town area in chowdeshwari ward no -02.** |
| 2 | Sanctioned Estimate No. And Date | CER No- 199 Dt-25-02-2019<br>EE/TS/45/18-19 Dt-25-2-2019 |
| 3 | Name of the Contractor | **Sri C Raju** |
| 4 | Time Stipulated for Completion of work | 365 days |
| 5 | Date of Commencement | 6/8/2019 |
| 6 | Date of Completion: | 5/8/2020 |
| 7 | Measurment Recorded | 10/8/2020 |
| | M.B No | 1178 |
| | Page No | 117735 to 117741 |
| 8 | Name of the Office/ Officials incharge of the work | |
| | 1) Asst. Exe.Engineer | Ratnikantha Malli |
| | 2) Asst. Engineer | Chandrakantharaju. P.A. |

| Estiamte Amount / Tender | Amount Claimed as per Actuals | Excess | Savings | Remarks |
|---|---|---|---|---|
| | | | | |

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
ASST. EXE.ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE